

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20244163

Address: 172 NW OLDHAM PKWY, LEES SUMMIT, MO 64081260 NW OLDHAM PKWY, LEES SUMMIT, MO  
64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John Jackson	Partial	Friday, September 27, 2024

Informational:

1 Misc

09/06/24 Friday JMJ (Stark Boring-Scott)

Contractor started yesterday began to excavate site to began installation of waterline.

The contractor is planning a night shut for Monday. I will inform water of the shut on the private waterline & the fire hydrants that will effected.

09/10/24 Tuesday JMJ (Stark Boring-Scott)

Contractor throttle down water @ Summit Shopping Center @ 1:30AM for a night shut to construct tie-in location. The removal of existing 90 degree bend for a 6"X6" tee 2/90 deg bends with stainless steel all-threads to establish new grade. Water line was flushed after tie-in was completed. The 6" gate was installed after the 90 degree bend on the high side.

09/11/24 Wednesday JMJ (Stark Boring-Scott)

Contractor installed approximately 25' of 6" PVC water main 2/45 degree bends used all-threads on the 45 degree point down to obtain space from existing RCP storm pipe. Contractor place steel plates over trench excavation for the water line parking lot area. Backing blocks were poured.

09/12/24 Thursday JMJ (Stark Boring-Scott)

Contractor installed approximately 120' of 6" PVC water main.

09/13/24 Friday JMJ (Stark Boring-Scott)

Contractor installed approximately 40' of 6" PVC water main.

The contractor clean up the construction site and covered excavated trench for water line.

09/16/24 Monday JMJ (Stark Boring-Scott)

Contractor installed approximately 100' of 6" PVC water main.

The contractor clean up the construction site and covered excavated trench for water line.

09/18/24 Wednesday JMJ (Stark Boring-Scott)

Contractor installed approximately 120' of 6" PVC water main.

09/20/24 Friday JMJ (Stark Boring-Scott)

Contractor continued 6" PVC water installation with a tee 6"X6" & valve the will run to Freddy's restaurant yesterday it was inspected by (BR).Today contractor cleaned parking lot area and broke through rock. Contractor preparing for weekend rain condition.

09/25/24 Wednesday JMJ (Stark Boring-Scott)

Contractor continued to install 6" water main, but ran into heavy rock only 100' for today and yesterday.

09/27/24 Friday JMJ (Stark Boring-Scott)

Contractor continued to install 6" water main only 2 stick pipe were laid yesterday.

Contractor will install another stick pipe and a 90 degree bend on the water pipe.

Contractor will installed the 6"X6" tee as-per project plan.

**Comments:**