

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Partial	Thursday, September 26, 2024

Corrective Action Required:

1	FIRST FLOOR	*****AREAS APPROVED TO COVER: -Entry canopy ok to cover Additon complete except as noted: *AHU -Address duct penetration/ complete firewall
---	-------------	---

**Existing side:
1E-314-seal penetrations
300C-seal penetrations and label firewall
1E-315-Label firewall
1E-313-seal penetrations and label firewall

Corrective Action Required:

2	SECOND FLOOR	Above-ceiling OK below: **Addition Complete
---	--------------	--

Corrective Action Required:

3	THIRD FLOOR	*****AREAS APPROVED TO COVER: Addition completed except at elevator lobby 101b and 323 Seal penetrations and label fire wall at 323 -SEAL PENETRATIONS AND LEAVE TILE OUT FOR INSPECTION OR INSPECTION WILL BE DENIED
---	-------------	---

Comments: