

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20241096

Address: 630 NW CHIPMAN RD, LEES SUMMIT, MO 64086740 NW WARD RD, LEES SUMMIT, MO 64086610  
NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Passed	Monday, September 30, 2024

Informational:

1 Misc

08/14/24 Wednesday JMJ (Fleshman Construction)

Contractor began the installation of the 8" SDR-26 sanitary main starting from the exist MH that was cored in last week. Approximately 63' of sanitary main was installed today.

08/15/24 Thursday JMJ (Fleshman Construction)

Contractor continued the installation of the 8" SDR-26 sanitary main stacking MH A1 and beginning the construction MH A2.

08/16/24 Friday JMJ (Fleshman Construction)

Contractor continued to install approximately 375' of 8" SDR-26 sanitary main.

Contractor plans to pour inverts and collars at 1:30PM today for MHs.

08/19/24 Monday JMJ (Fleshman Construction)

Contractor plans to use backflow around sanitary MHs (ground stabilization) and stack out the MHs.

**Comments:**

