

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20222783

Address: 1231 NW MAIN ST, Unit:IR, LEES SUMMIT, MO 640861231 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Passed	Tuesday, October 01, 2024

Informational:

1 Misc

08/11/23 Friday JMJ ( Central Plumbing )

Contractor started installation of sanitary main coming of the existing. Contractor spent most of the day breaking rock to access and lay pipe. sanitary will feed into the installed manhole.

08/15/23 Tuesday JMJ ( Central Plumbing )

Contractor continued to install 10" sanitary main leading to building #3.

08/16/23 Wednesday JMJ ( Central Plumbing )

Contractor was only able to install approximately 53' of sanitary pipe due to the rock and depth of excavation.

08/17/23 Thursday JMJ ( Central Plumbing )

Contractor continue to install sanitary sewer line.

09/28/23 Thursday JMJ ( Central Plumbing )

Contractor installed 8" sanitary main on building #3.

09/29/23 Friday JMJ ( Central Plumbing )

Contractor installed 8" sanitary main on the purposed building #3 to the

Southside.

Approximately 400' plus were installed yesterday and today.

10/06/23 Friday JMJ ( Central Plumbing )

The Contractor continued to install 8" sanitary around purposed building #3 .

03/29/24 Friday JMJ ( Central Plumbing )

2 Connect 6" sanitary interior to exterior 8" sanitary and cleanout on the South side of building #3.

Contractor extend sanitary stub out of the Southwest side of building #3 (off the first entrance heading North on Main Street). Contractor plans to pull off of job and call whenever they return to work on site.

04/10/24 Wednesday JMJ ( Central Plumbing )

Contractor installed the Westside hook-up from the 8" to the 6" clean-out.

**Comments:**