

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20242079  
Address: 1604 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Khanh Nguyen	Not Ready	Tuesday, October 01, 2024

Corrective Action Required:

1	Misc	INSPECTION DENIED Home insulated without inspection. Remove insulation for inspection
---	------	--

**\*\*10/1-Not ready fee assessed. All insulation shall be removed, including the insulation at the floor rim. Do not schedule another inspection until full visual access is provided**

**Comments:**