

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242565
Address: 1612 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, October 01, 2024

Corrective Action Required:

1	Misc	-anchor bolts to be in the middle 1/3 of sill plate and tight **At east garage PFH wall, anchor shall be located in middle 1/3 of sill plate
		-address foyer/garage load bearing wall not built to code and missing hold downs for trusses. Have engineer address **Build wall with double top plate under pt 17 of C03 trusses and tie down trusses to wall
		-Install TBE4 hold down at west end of A04 girder truss per plan
		-rear basement wall NE not framed to CSPF specifications
		-address over bored floor joist under bath 2

Comments: