

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20231351  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Bobby Richest	Partial	Tuesday, October 01, 2024

Informational:

1	Misc	<p>9-18-24 BR Contractor (Selby Excavation) installed 250' of 8" water main on line G from Sta. 4+55 - Sta. 2+00. At Sta. 4+20 contractor installed 11.25' bend to get water main back on center line do to when 8" gate was installed it was 3' off center line.</p> <p>9-19-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line G from Sta. 2+00 - Sta. 0+00. With 100' on water line A from Sta. 2+20 - 3+00.</p> <p>9-25-24 BR Contractor (Selby Excavation) installed 500' of 8" water main on line A from Sta. 3+00 - Sta. 9+00. 2nd crew installed 200' of 8" water main on line A from Sta. 15+18 - Sta. 14+00.</p> <p>9-26-24 BR Contractor (Selby Excavation) installed 400' of 8" water main on line A from Sta, 9+00 - Sta. 13+00. Also contractor installed 300' of 6" pipe with fire hydrants on water line A.</p> <p>9-30-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line a from Sta. 13+00 - Sta. 14+00 &amp; Sta. 2+46 - Sta. 1+53 to fire hydrant assembly.</p>
---	------	---

10-1-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line A from Sta. 1+53 - Sta. 0+00. Both 8x8 tees are installed for water line C & water line B.

**Comments:**