

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20222088  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Bobby Richest	Partial	Monday, September 30, 2024

Informational:

1 Misc

9-30-24 BR Contractor (ESS) installed 300' of 8" water main line 8 from Sta. 1+50 - Sta. 4+26

10-1-24 BR Contractor (ESS) installed 300 of 8" water main on line 8 to connection to existing water main with sleeve installed at Sta. 0+05. Fire hydrant assembly is installed at Sta. 1+25. 8x8 tee is installed to connect to water line 12.

**Comments:**