

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20235732

Address: 1901 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640861921 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640862001 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640862021 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640862031 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640862 NE ALURA WAY, LEES SUMMIT, MO 640861900 NE DISCOVERY AVE, LEES SUMMIT, MO 640861920 NE DISCOVERY AVE, LEES SUMMIT, MO 640861901 NE DISCOVERY AVE, LEES SUMMIT, MO 640861921 NE DISCOVERY AVE, LEES SUMMIT, MO 64086100 NE ALURA WAY, LEES SUMMIT, MO 64086200 NE ALURA WAY, LEES SUMMIT, MO 64086251 NE ALURA WAY, LEES SUMMIT, MO 64086250 NE ALURA WAY, LEES SUMMIT, MO 64086221 NE ALURA WAY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Coliform Test 2</b>	Devon Perry	Partial	Wednesday, October 02, 2024

Informational:

1	Misc	<p>9-26-24 DP. Met Matt with ESS onsite and took the second set (4) samples and delivered them to Blue Valley Labs.</p> <p>9-30-24 DP. Samples from private spot 1,2 and 4 passed. The sample from spot 3 failed.</p> <p>A 3rd sample was taken and delivered to Blue Valley Labs today. We will need 2 consecutive passing water samples from spot 3 before putting the private water in service.</p> <p>10-1-24 DP. Spot 3 passed its first sample and the second sample was dropped off at Blue Valley Labs.</p>
---	------	---

**Comments:**