

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240725
Address: 2219 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Devon Perry	Failed	Wednesday, October 02, 2024

Corrective Action Required:

1	Misc	10-1-24 DP. Went to do the DW inspection and there was a ton of water running into the sidewalk area and the driveway approach. Called the water department out to test for chlorine and the water did not have chlorine in. We need the area to have a dry solid base. The contractor on site agreed to let it air out over night but if the ground water doesn't stop we will need to dig the wet out and put back dry compacted dirt and aggregate before pouring concrete.
---	------	--

Comments: