

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20232901  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Bobby Richest	Partial	Wednesday, September 25, 2024

Informational:

1 Misc

9-18-24 BR Contractor (Selby Excavation) installed 200' of 8" water main on line F from Sta. 0+00 - Sta. 2+00.

9-19-24 BR Contractor (Selby Excavation) installed 270' of 8" water main on line F from Sta. 2+00 - Sta. 5+00.

9-23-24 BR Contractor (Selby Excavation) installed 200' of 8" water main on line F from Sta. 5+00 - Sta. 7+00.

9-24-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line F from Sta. 7+00 - Sta. 11+00.

9-25-24 BR Contractor (Selby Excavation) installed 350' of 8" water main on line F from Sta. 11+00 - Sta. 14+30.

10-2-24 BR Contractor (Selby Excavation) installed 500' of 8" water main on line B from Sta. 0+00 - Sta. 5+00. From Sta. 0+00 - Sta. 2+00 contractor didn't install any bends do to water main is in line with gps coordinates.

**Comments:**

