

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20226232  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                    | Inspector: | Outcome: | Date:                       |
|--|------------|----------|-----------------------------|
| <b>Occupancy Inspection - Codes Commercial</b> | Robb Popp  | Failed   | Wednesday, October 02, 2024 |

Informational:

1 Misc

Partial occupancy for ASC Expansion:

\*\*OK to occupy the following areas:

-1st floor addition side only to column line BB.5 on A221a of approved plans  
-3rd floor Women's Health Suite and corridor 1E-200J only, as noted in Blue on Phase map provided on 10/2/24 (See document on Portal)

\*\*\*\*\*2nd Floor not inspected or approved\*\*\*\*\*

Informational:

2 Misc

Partial occupancy for existing side renovations:

-1E-315c, 1E-314, 1E-313 and corridor 300C approved to occupy

Corrective Action Required:

3 Miscellaneous  
Correction

-Provide State Elevator Certification for new East elevator and existing South elevator  
-Paint crosswalks to new parking lot  
-Provide documentation for field installed fire rating at doors in Soiled Rm 3E-322  
-Provide rail or barrier at under stair space less than 80" vertical clearance per A117.1 Sec. 307.4 at both stairwells  
-Open hand holes in light poles for inspection  
-Remove construction water meter at job trailer

**Comments:**