

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20235207  
Address: 2931 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Footing Inspection - Commercial</b>	Khanh Nguyen	Partial	Thursday, October 03, 2024

Informational:

1 Misc

Footing- OK to pour pending approval of onsite 3rd party engineer:

-Ext. wall footing from A/1 to N/2; the rest of ext. GB

-Interior footing from M/5 to N/3

-4 column pads in storm shelter.

-Footing for elevator 3 ok to pour, has been approved by third party inspector

-Lower level interior footing

-1st fl ext. footing and int. footing.

-Ext and int garage stem walls

Misc:

-Garage slabs

**Comments:**