CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20241854Address:3820 SW RAVENGATE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspectio	on:	Inspector:	Outcome:	Date:
Sidewalk	Inspection	Devon Perry	Passed	Friday, October 04, 2024
Informational:				
1	Misc	10-3-24 DP. Crew had formed the missed ADA ramp on the development. Running slopes were able to be in compliance. The cross slopes will be slightly above 3% at the existing sidewalk. Every thought was exhausted and the ADA ramp is being poured as well as it can get. Approved to pour		
		10-4-24 DP. ADA ramp was poured, forms have been removed. Still Need to remove plastic from indicator pad. Passed.		

Comments: