

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242692
Address: 1624 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Monday, October 07, 2024

Corrective Action Required:

- | | | |
|---|------|---|
| 1 | Misc | <ul style="list-style-type: none">- install gas line and secure CSST 12" from appliance- Nail studs exterior corner bedroom 3 to plans- Tie in top plate 2x4" to 2x6" wall at bedroom 3 closet and window (strap or other method)- Fire block top plate double wall at second floor tub shower by bedroom 3- Ductwork at bedroom 1 vents not completed- Flex ductwork at bedroom 2 bathroom not taped-missing HD12 hold down device at stairs- Provide basement door and framing- Gas line has no bonding and low pressure- Fire block sump discharge through top plate |
|---|------|---|

Comments: