

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231204
Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------------|--------------|----------|--------------------------|
| Rated Assembly Inspection | Khanh Nguyen | Failed | Monday, October 07, 2024 |

Corrective Action Required:

| | | |
|---|------|--|
| 1 | Misc | 2-hr fire barrier wall, guest suite side-2nd layer installed |
|---|------|--|

Corrections:

- 2-hr fire barrier wall must extend to the roof deck on both sides of the wall
- 1st layer on stair side not completed. Stair stringer and out-of-plate roof drain obstructing proper GB installation
- Fire wall must extend through floor truss space

Comments: