

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230994
Address: 1021 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Bobby Richest	Partial	Tuesday, October 08, 2024

Corrective Action Required:

1	Misc	10-7-24 BR Contractor start forming for curbs on north side of parking lot. Contractor need to add aggregate and be compacted before ready to pour concrete.
		10-8-24 BR Contractor installed aggregate and compacted on north side of parking lot. Ready for concrete.

Comments: