

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243211
Address: 1542 SW ARBOR FALLS DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Tuesday, October 08, 2024

Corrective Action Required:
2 Misc NO FURTHER INSPECTIONS UNTIL EROSION CONTROL IS IN COMPLIANCE

- Lib's to be to length per plans
- missing roof boots
- nail plate under header at off to header per design
- strap top plate at off where lapped less than 24"
- nail GT above garage to plans
- missing hold down device for GT in garage per plans
- missing stud at hvac chase owners entry
- seal dead space to ceiling space at primary bath
- nail GT at dining room to plans
- secure all wiring in truss space to code
- missing window in bed3
- electrical not complete in basement. (Removed after passing electrical day before)
- address joist cut for dev below primary bath
-

Comments:

