

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20240452
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Bobby Richest	Partial	Tuesday, October 08, 2024

Informational:

1	Misc	10-4-24 BR Contractor (ESS) removed 1st existing 8x4 curb inlet and storm box for relocation as well as existing 15" RCP.
		10-5-24 BR Contractor (ESS) removed 3rd existing 8x4 curb inlet and storm box for relocation and remove 15" RCP pipe.
		10-7-24 BR Contractor (ESS) installed 1st existing 8x4 storm box to new location and working on removing 2nd storm box from existing location.
		10-8-24 BR Contractor (ESS) removed 2nd storm box and installed new 15" RCP pipe to storm box 1 & 3 with concrete columns with new inverts in both 1 & 3 storm box.

Comments: