

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242627
Address: 3509 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Kyle Beard	Failed	Thursday, October 10, 2024

Corrective Action Required:

1	DCM1 ESC REQUIRED NO FURTHER INSP	EROSION CONTROL REQUIRED. NO FURTHER INSPECTIONS WILL BE PERFORMED UNTIL EROSION CONTROL IS INSTALLED AND IN COMPLIANCE. Straw waddle is in place at the street but gravel from the street to the foundation is not fully installed Full erosion control measures must be installed and properly maintained until CofO
---	---	---

Comments: