

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOMCOM20240778  
Address: 500 SW LONGVIEW RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Fire Line Construction Inspection</b>	Devon Perry	Partial	Friday, October 11, 2024

Informational:

1	Misc	10-7-24 DP. Floyds crew is just excavating and laying the water line that will go to the single fire hydrant.
		10-9-24 DP. Floyds crew laid 60 feet of DIP for the fire line
		10-10-24 DP. Floyds crew laid 40' of DIP for the same fire line.

**Comments:**