

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231204  
Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Khanh Nguyen	Partial	Friday, October 11, 2024

Corrective Action Required:

1	Misc	2-hr fire barrier wall, guest suite side-2nd layer installed
---	------	--

Corrections:

- 2-hr fire barrier wall must extend to the roof deck on both sides of the wall
- \*\*1st layer OK on guest suite side
- 1st layer on stair side not completed. \*\*2 layers at protruded plumbing; remove the wood at rear upper part of stair and install 1st layer
- Fire wall must extend through floor truss space

Comments: