CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20242294Address:1609 SW ARBORWAY TER, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Erosion Control		Mitchell Schwarz	Failed	Friday, October 11, 2024
Correctiv	ve Action Required:			
2	DCM2 ESC	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS		
	DEFICIENT	UNTIL ADEQUATE EROSION CONTROL PROVIDED.		
	INSTALLATION			
Correctiv	ve Action Required:			
3	DCM3 ESC	EROSION CONTROL REQU	IRED. EROSION CONTROLS	HALL BE IN COMPLIANCE
	REQUIRED 2 DAY	WITHIN TWO BUSINESS DAYS.		
Correctiv	ve Action Required:			
4	DCM1 ESC	EROSION CONTROL REQU	IRED. NO FURTHER INSPECT	TIONS WILL BE
	REQUIRED NO	PERFORMED UNTIL EROSI	ON CONTROL IS INSTALLED	AND IN COMPLIANCE.
	FURTHER INSP			
		CLEAN TRASH FROM LOT	AND REPAIR EROSION CONT	FROL

Comments: