

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242210
Address: 1020 NW PRYOR RD, Unit:G, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Robb Popp	Partial	Friday, October 11, 2024

Corrective Action Required:

1	Miscellaneous Correction	Areas approved to cover: -soffit at dining area -Hard lids at women's restroom and kitchen corrido -Hard lids at men's restroom -Soffit hard lid front entry -Office area -Kitchen area from equipment line north except at west wall -PVC not allowed in open air plenum
---	--------------------------	--

Corrective Action Required:

2	Misc	-Complete truss reinforcement per plans at bar area *OK for borders
---	------	--

Comments: