

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOMCOM20240778
Address: 500 SW LONGVIEW RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	Devon Perry	Partial	Friday, October 11, 2024

Informational:

1 Misc

10-7-24 DP. Floyds crew is just excavating and laying the water line that will go to the single fire hydrant.

10-9-24 DP. Floyds crew laid 60 feet of DIP for the fire line

10-10-24 DP. Floyds crew laid 40' of DIP for the same fire line.

10-11-24 DP. Floyds crew finished running the line to the single fire hydrant. They hydrant was set. Next week they will do hydrostatic testing and samples before tying in.

Comments: