

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20242079  
Address: 1604 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Monday, October 14, 2024

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>-fire block wall space into furr down in garage (see hvac chases)</li><li>-addressed electrical in garage no landed</li><li>-complete bath fan wiring</li><li>-provide stud pack at foyer closet /garage wall</li><li>-protect wiring at garage N wall</li><li>-install LGT2 at girder R1</li><li>-provide lateral bracing through out</li><li>-missing truss hangers per plans. Plans do not specify certain hangers identified in key</li><li>-provide hold down device at stair landing</li><li>-anchor bolts to be tight</li><li>-provide 3 studs at exterior wall corners in basement</li><li>-ufer ground connection not properly installed</li></ul>
---	------	---

Comments: