

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20224825  
Address: 2601 NE COLBERN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Nick Scott	Partial	Monday, October 14, 2024

Informational:  
1 Misc

Colbern Road Investment.  
8-8-24 NS Site Visited and no one is working due to rain.  
8-22-24 NS Site Visited and crews are pouring concrete curb.  
8-27-24 NS Site Visited no work is being done.  
9-4-24 NS Site visited and it appears base asphalt has been put down and islands poured  
9-17-24 NS Site visited and it appears no work is being done today. While I was gone the Fire curb was installed. Paint and stop signs as well.  
9-18-24 NS Site visited and they put up road signs  
9-19-24 NS Site visited and the signs are still up and no work today.  
9-30-24 NS Site Visited and sidewalks are being put in.  
10-14-24 NS Site visited and the sidewalk are being put in again today and will be the second to last sidewalk being put in. I talked to Jamie and they are waiting for utilities to be moved so they can put in the sidewalk and turn lanes.

**Comments:**