

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOMCOM20240778  
Address: 500 SW LONGVIEW RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Devon Perry	Partial	Wednesday, October 16, 2024

Informational:

1	Misc	10-15-24 DP. Floyds crew got the line to the fire hydrant up to 200 psi. It stayed at 200 psi for 2 hours.
		10-16-24 DP. Floyds crew got the fire line chlorinated at 10AM today.

**Comments:**