

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20230994  
Address: 1021 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Bobby Richest	Partial	Tuesday, October 15, 2024

Informational:

1	Misc	10-9-24 BR Contractor started working on installing storm box south side of building to connect to existing 36" RCP pipe.
		10-14-24 BR Contractor installed rebar on storm boxes bottom on storm box 1-1, 1-2, & 1-3. Also poured concrete footings to all 3 storm boxes.
		10-15-24 BR Contractor install rebar to concrete bases for framing walls on storm boxes 1-2, 1-3 which these boxes are ready for concrete.
		10-16-24 BR Contractor poured concrete walls on storm box 1-2, & 1-3 with installing 15" HDPE pipe to box 1-2 & 1-3.

**Comments:**