

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20235208
Address: 2911 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Khanh Nguyen	Partial	Wednesday, October 16, 2024

Corrective Action Required:

1	Misc	<p>Footing OK to pour:</p> <ul style="list-style-type: none">-ext. footing from A/4 to A.1/2-A/4 to L.5/5 (5/16/24-AF)-ext. footing from L.5/5 to M.9/3; complete rear footing from N to A-remaining storm shelter wall footing-4 storm shelter column pads and columns; elevator footing pad and wall- building 4 footing and slab by SH <p>*upper level footing not ready</p>
---	------	--

Comments: