

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242325
Address: 2135 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Thursday, October 17, 2024

Informational:

1 Misc -Exterior PFH ONLY ok to cover

Corrective Action Required:

2 Miscellaneous Correction

- Fireblock top of unused chase at owner's entry-SEAL GAP-NOT DONE
- Install roof boot at range vent-NOT DONE
- Protect nm for flood light at dining-NOT DONE
- Deck posts to be full height 6x6s-NOT DONE
- Anchor bolts to be in middle third of plate at bump out wall across from basement slider-TIGHTEN NUTS
- Provide gas pressure test and schedule for gas service inspection at time of all rough-ONLY 4 LBS OF PRESSURE IN GAUGE

Comments: