

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20225614  
Address: 4101 NE PORT DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Nick Scott	Passed	Thursday, October 17, 2024

Informational:

1	Misc	4-23-22 NS Site visited they tied into the water main. They put a valve and a kicker I asked them to put more kickers since there is 2 90 degree bends and when I walked up while they where filling in the hole I did not see them. 4-24-23 NS Site visited I asked the Forman if he had put those kickers in that I asked and he said yes. I asked if he had pictures and he said no and will be re-digging up the hole so I have verification. 6-6-23 NS Site visited and we took the first water test. They did dig up to show me that they poured kickers at the 90 degree angles. 6-8-23 NS Site visited and I got a email saying there first water test passed. 10-17-24 NS Water test passed
---	------	--

**Comments:**