

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20216450  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer - Air Test</b>	Bobby Richest	Partial	Tuesday, September 17, 2024

Informational:

1	Misc	9-16-24 BR Contractor (ESS) test on MH B-9 / MH B-8 , MH B-8 / MH L1, MH B-8 / MH B-7 pass
		9-17-24 BR Contractor (ESS) test MH B-7 / MH B-6, MH B-6 / MH K-1, MH B-6 / MH B-5, MH B-5 / MH B-4 pass. MH J-1 / MH B-4, MH B-4 / MH B-3, MH K-1 / MH K-2 fail
		10-17-24 BR Contractor (ESS) test MH J-1 / MH B-4, MH B-4 / MH B-3, MH K-1 / MH K-2 pass.

Comments: