

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231204  
Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Bobby Richest	Partial	Friday, October 18, 2024

Informational:

1 Misc

12-12-23 BR Contractor installed 200' of 8" private water line A at STA. 13+00 - STA. 11+00. along with tee's and values.

12-14-23 BR Contractor installed 500' of 8" private water line A at STA. 11+00 - Sta. 5+62 at the 22.5 bend.

12-19-23 BR Contractor installed 300' of 8" private water line A at . 5+62 at the 22.5 bend - STA. 2+13.

1-4-23 BR Contractor installed 110' of 8" private water line A at STA. 2+12 - STA. 1+09.

2-1-24 BR Contractor installed 100' of 8" private water line at Sta. 1+09 - Sta. 0+00 and connected to 12" water main. Also backflow vault was installed.

2-6-24 BR Contractor installed 350' of 8" private water line A at Sta. 13+00 - 16+50.

2-7-24 BR Contractor installed 200' of 8" private water line A at Sta. 16+50 - Sta. 16+90 and installed fire hydrant assembly.

2-8-24 BR Contractor installed 200' of 8" private water line A at 17+00 - Sta. 18+12.

2-9-24 BR I informed the contractor to installed all threats on 8" private line at Sta. 0+50 - Sta. 1+00 were they have 45 bends for more stability at every 45 bends on the water mains.

2-13-24 BR Contractor installed all threats on 45 bends on the water main. Also contractor poured backing blocks at all bends and tees on water main.

2-20-24 BR Contractor installed backflow vault and 55' of 8" private main and connected to 12" water main to finish the loop.

3-14-24 BR Contractor started chlorination on 8" water main.

3-18-24 BR Contractor flush the 8" water main.

4-1-24 BR I have notify contractor about 2nd backflow vault facing SE Blue PKWY that is holding water and not draining.

10-15-24 BR Contractor (Selby Excavation) replace a damage fire hydrant at Sta. 9+32 due to dirt crew hitting fire hydrant.

10-16-24 BR Contractor (Selby Excavation) replace a damage fire hydrant at Sta. 11+30 due to dirt crew hitting fire hydrant.

10-17-24 BR Contractor working for streamline damage 8" water main at Sta. 8+00 behind building 3 while digging for parking lot. Selby Excavation replace 50' of section of 8" water main and water line was flush out.

**Comments:**