

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20233628
Address: 3211 SW ENOCH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ryan Heckman	Passed	Friday, October 18, 2024

Informational:

1	Misc	7-22-24 Dustin A, SW at rear of lot. It is formed and compacted to city specs and slopes are in compliance. Approved to pour
		7-29-24 Dustin A, SW is poured and slopes are in compliance . Cannot pass until forms are pulled
		10-18-24 NS Sidewalk Passed since forms are pulled.

Comments: