

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20235268  
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Bobby Richest	Partial	Tuesday, October 08, 2024

Informational:

1	Misc	9-30-24 BR Contractor (Selby Excavation) installed 130' of 8" water main from Sta. 12+36 - Sta. 11+68 and 1st vault structure installed on water line C.
		10-1-24 BR Contractor (Selby Excavation) installed 300' of 8" water main on line C from Sta. 11+68 - Sta. 9+00 with fire hydrant assembly installed.
		10-2-24 BR Contractor (Selby Excavation) installed 350' of 8" water main on line C from Sta. 9+00 - Sta. 5+00 with fire hydrant installed.
		10-3-24 BR Contractor (Selby Excavation) installed 350' of 8" water main on line C from Sta. 5+00 - Sta. 2+00 with fire hydrant installed.
		10-8-24 BR Contractor (Selby Excavation) installed 120' of 8" water main on line C from Sta. 2+00 - Sta. 0+50 with backflow vault installed.
		10-21-24 BR Contractor (Selby Excavation) installed 100' of 8" water main on line E from Sta. 0+00 - Sta. 1+00 with backflow vault installed.

Comments: