

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243667
Address: 2610 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Thursday, October 24, 2024

Corrective Action Required:

1	Misc	-sheathing breaks to occur in the middle 24" of portal garage (not addressed) -plans call for 2x6 framing in entry walls -sister all studs where notched for anchor bolts in basement(remove insulation for inspection) -anchor bolts to be in the middle 1/3 of sill plate(remove insulation for inspection) -foundation wall studs to meet the requirements of code section R602.9 (not addressed)
---	------	--

Comments: