

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20242325  
Address: 2135 NW KILLARNEY LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control</b>	Robb Popp	Failed	Thursday, October 24, 2024

Corrective Action Required:

1	DCM2 ESC DEFICIENT INSTALLATION	10/17/24 DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED. -RESTORE SILT FENCE
---	---------------------------------------	---

Corrective Action Required:

2	DCM5 ESC INSP DENIED	10/24/24 REQUESTED INSPECTION(S) DENIED DUE TO DEFICIENT EROSION CONTROL INSTALLATION. -Denied per previous failed erosion control inspection on 10/17/24 -Restore silt fence, clean debris from street, remove loose trash from site, clean silt from storm inlet
---	-------------------------	---

**Comments:**