

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20242325  
Address: 2135 NW KILLARNEY LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Robb Popp	Failed	Thursday, October 24, 2024

Informational:

1	Misc	-Exterior PFH ONLY ok to cover
---	------	--------------------------------

Corrective Action Required:

2	Miscellaneous Correction	-Fireblock top of unused chase at owner's entry-SEAL GAP-NOT DONE -Install roof boot at range vent-NOT DONE -Protect nm for flood light at dining-NOT DONE -Deck posts to be full height 6x6s-NOT DONE -Anchor bolts to be in middle third of plate at bump out wall across from basement slider-TIGHTEN NUTS -Provide gas pressure test and schedule for gas service inspection at time of all rough-ONLY 4 LBS OF PRESSURE IN GAUGE
---	--------------------------	--

Corrective Action Required:

3	Miscellaneous Correction	10/24/24 REQUESTED INSPECTION(S) DENIED DUE TO DEFICIENT EROSION CONTROL INSTALLATION. -Denied per previous failed erosion control inspection on 10/17/24 -Restore silt fence, clean debris from street, remove loose trash from site, clean silt from storm inlet
---	--------------------------	---

Comments: