

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242945
Address: 3718 SW KNOXVILLE CT, LEES SUMMIT, MO 640823716 SW KNOXVILLE CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Not Ready	Thursday, October 24, 2024

Corrective Action Required:

1	Miscellaneous Correction	3716 - 3718 SW Knoxville. All rough 3716 Garage anchor bolts are not installed in the middle 1/3 of sole plate Garage anchor bolts need to be installed 4-12 inches from the ends of the sole plate Garage anchor bolts need to be tightened down Some cantilevered fire blocking is missing over the overhead garage door Electrical is not started Fire blocking is not started House is not ready on either side This is not a complete list
---	--------------------------	--

Comments: