

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231975  
Address: 1550 SE HAMBLER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Bobby Richest	Partial	Tuesday, October 22, 2024

Informational:

1	Misc	10-18-24 BR Contractor is framing for curb on west side of parking lot with aggregate placed and compacted.
		10-21-24 BR Contractor poured concrete curbs on west side of parking lot.
		10-22-24 BR Contractor is framing for curb on south side of parking lot with aggregate placed and compacted.
		10-23-24 BR Contractor poured concrete on south side of parking lot.
		10-24-24 BR Contractor is framing for curb on north side of parking lot with aggregate placed and compacted ready for concrete.

**Comments:**