

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242901
Address: 60 SE THOMPSON DR, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Dustin Agcopra	Failed	Thursday, October 24, 2024

Informational:	
1 Misc	9-23-24 BR Spoke with Matt Hendrickson about getting silt fence up and in place do to them grading area on today.
	10-16-24 Dustin A, Talked with Jared about silt fence down, Their removing some trees and will replace as they go

Corrective Action Required:	
2 DCM3 ESC REQUIRED 2 DAY	10-24-24 Dustin A, Gordon has not showed up to install. EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS.

Comments: