

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSGN20242436  
Address: 204 SW M 150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Final Electrical Inspection</b>	Kyle Beard	Pending	

Corrective Action Required:

1	Miscellaneous Correction	Two raceway signs and one entry canopy sign are installed One monument sign is not installed
---	-----------------------------	---

This is a partial pass only. Monument sign will be scheduled for inspection at a later date

Corrective Action Required:

2	Miscellaneous Correction	Raceway to monument sign was damaged and had to be redone. New underground electrical raceway was never inspected for approval
---	-----------------------------	--

I spoke with the electrician on 10/23/24 and tried to set up a time to meet on 10/24/24, but electrician never called to meet on site

**Comments:**