



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20115780, Building Permit - Commercial
Address: 44 NE SYCAMORE ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Commercial	John Borns	Not Ready	Tuesday, October 25, 2011

Corrective Action Required

1 MISC

GAS PIPING NOT SECURED TO WALL PER IFGC

Corrective Action Required

2 MISC

ELECTRICAL CONDUIT AND BOXES DISPLACED BY
INSTALLATION OF GAS PIPING

Corrective Action Required

3 MISC

PRESSURE TEST NOT WITNESSED SINCE PIPING
CONFIGURATION IS TO BE REVISED TO CLEAR ELECTRICAL
CONDUIT AND BOXES.

Comments: