

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20216450  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Bobby Richest	Partial	Wednesday, October 23, 2024

Informational:

1	Misc	10-22-24 BR Contractor poured concrete curbs on SE Silo St., SE Cronin St., & SE Windbreak Dr.
		10-28-24 BR Contractor have to correct several storm boxes before pouring more concrete do to storm boxes are to high and need to be cut down to meet curb level.

**Comments:**