

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20231204  
Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                      | Inspector:   | Outcome: | Date:                       |
|----------------------------------|--------------|----------|-----------------------------|
| <b>Rated Assembly Inspection</b> | Khanh Nguyen | Failed   | Wednesday, October 30, 2024 |

Corrective Action Required:

|   |      |  |
|---|------|--|
| 1 | Misc | 2-hr fire barrier wall, guest suite side-2nd layer installed, stairwell side screw pattern inspected   |
|   |      | Elevator shaft wall-interior side layer screw pattern ok   |
|   |      | **Provide visual access to all floor and ceiling space around the elevator fire barrier enclosure; screw pattern was not inspected                           |
|   |      | **Provide visual access to ceiling space of guest suite and floor below for inspection of the 2-hr fire barrier  |
|   |      | **Provide visual access to verify fire-caulking of plumbing penetration behind laundry wall; 2-hr protection around roof drainage above guest suite bathroom |

Comments: