

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20240725  
Address: 2219 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Dustin Agcopra	Passed	Wednesday, October 30, 2024

### Corrective Action Required:

1	Misc	10-1-24 DP. Went to do the DW inspection and there was a ton of water running into the sidewalk area and the driveway approach. Called the water department out to test for chlorine and the water did not have chlorine in. We need the area to have a dry solid base. The contractor on site agreed to let it air out over night but if the ground water doesn't stop we will need to dig the wet out and put back dry compacted dirt and aggregate before pouring concrete.
		10-21-24 Dustin A , DW still has standing water. Talked to colby and their gonna dig it out in morning and try again.
		10-22-24 Dustin A , DW was redug, all water is gone. Approved to pour
		10-30-24 Dustin A, dw poured to city specs. Slopes were in compliance

### Comments: