

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240500
Address: 2535 NE WOODLAND OAK CIR, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Nick Scott	Passed	Wednesday, October 30, 2024

Informational:

1	Misc	7-10-24 Dustin A, SW is formed on east side of drive attaching to ada ramp. Gravel is compacted and slopes are in compliance, Approved to pour this side. Contractor will call in when ready for west side 7-12-24 NS Site visited for a pre-pour and it appears that driveway and sidewalk meet city standards 9-24-24 NS Driveway Passed but the sidewalk panel is cracked and needs to be replaced. 10-30-24 NS Sidewalk has been replaced passed
---	------	---

Comments: