CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20232768

Address: 810 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Rated Assembly Inspection Robb Popp Partial Wednesday,

November 06, 2024

Corrective Action Required:

1 STAIR TOWER 1 Stair in building F

Complete

Corrective Action Required:

2 STAIR TOWER 2 -Stair in building G

-1st and 2nd layer behind stringer only floors 1-4

Corrective Action Required:

3 STAIR TOWER 3 Stair 3 in Building J (J2)

Corrective Action Required:

4 STAIR TOWER 4 Stair 4 in Building J:

-1st and 2nd layer at stringer side only

-1st layer all floors

-1st, 2nd layer and hat channel at ceiling

Corrective Action Required:

5 STAIR TOWER 5 Stair at Building K

-1st layer stringer side only all floors

Corrective Action Required:

6 ELEVATOR 1 -1st and 2nd layer unit side behind trusses

-1st, 2nd and 3rd layer at ceiling

-Hat channel at ceiling

-1st and 2nd layer interior all floors

-1st layer at unit side

Corrective Action Required:

7 ELEVATOR 2 1st layer, 2nd, 3rd layer and hat channel at ceiling

1st and 2nd layer all floors interior

Corrective Action Required:

8 FIRST FLOOR

Building F:

-1st and 2nd layer at truss space at firewall, stairwell and elevator for trusses

at corridor side only

-1st layer at 2 stairs and firewall

-RC at walls and ceilings except 166

Building G:

-1st and 2nd layer at truss space at firewall, stairwell and elevator for trusses

at corridor side only

Building H:

-1st and 2nd layer at truss spaces pre rock

Corrective Action Required:

9 SECOND FLOOR

Building F:

-1st layer at truss space at firewall, stairwell and elevator for trusses at

corridor side only

-1st layer behind tubs and showers

-1st and 2nd layer fire walls

-RC at units and corridor

-Screw pattern at units and corridor

Building G:

-1st and 2nd layer at truss space at firewall, stairwell and elevator for trusses

at corridor side only

Building H:

-1st layer at truss spaces pre rock

Corrective Action Required:

10 THIRD FLOOR

Building F:

-1st and 2nd layer at truss space at firewall, stairwell and elevator for trusses

at corridor side only

-1st and 2nd layer behind tubs and showers

-1st layer at shear walls and 2 hour walls

-RC at units and corridors

-Screw pattern at units and corridor

Building G:

-1st and 2nd layer at truss space at firewall, stairwell and elevator for trusses

at corridor side only

-1st layer behind tubs

Building H:

-1st layer at truss spaces pre rock

Corrective Action Required:

11 FOURTH FLOOR Building F:

-1st layer at truss space at firewall, stairwell and elevator for trusses at

corridor side only

- -1st and 2nd layer behind tubs
- -RC at units and corridor
- **Screw pattern at units and corridor except at elevator

Building G:

-1st and 2nd layer at truss space at firewall, stairwell and elevator for trusses at corridor side only

Building H:

-1st and 2nd layer at truss spaces pre rock

Building J:

-1st and 2nd layer behind tubs and showers

Comments: