

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242729
Address: 3917 SW FLINTROCK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Kyle Beard	Failed	Thursday, November 07, 2024

Corrective Action Required:

2	Miscellaneous Correction	3917 SW Flintrock. All rough (2)
---	--------------------------	----------------------------------

- Latterly secure electrical in basement HVAC/Ibeam raceway
- N/W corner of basement at foundation has one stud scabbed on to a short stud and one stud that was over 1/3 notched out for an anchor bolt. Both studs need to be sistered (need full height sistering)
- Basement game area is missing some studs in the 7 and 8 stud packs

Comments: